



Air Handler pre start up

Job Name: _____ Date: _____

Unit Tag: _____ Job Number: _____

- 1.- Inspect equipment for shipping and installation damage
- 2.- Verify all packing material has been removed from the unit.
- 3.- Inspect unit splits for proper re-assembly
- 4.- Verify all compartments are clean and free of any obstruction or loose debris
- 5.- Remove fan shipping blocks
- 6.- Verify spring isolators are functioning properly
- 7.- Check fan wheel set screws for thightness, and alignment of fan and motor sheaves
- 8.- Check belt tensioning

L1-L2 L2-L3 L3-L1

- 9.- Check main supply voltage

--	--	--

- 10.- Check condensate drain traps (Refer to instalation and operation manual)
- 11.- Inspect piping and coils for leaks
- 12.- Verify proper clean filters are installed
- 13.- Check all access doors are propely alligned and close tightly
- 14.- Check damper operation to assure freedom of movement
- 15.- Momentarily start fan motor and verify correct fan wheel rotation
- 16.- If unit is equipped with VFD, please reffer to manufacturers start up procedure

TESTED BY

Name

Date